

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE QUARTER ENDING SEPTEMBER 30, 2018**

Province, City or Municipality : **GENERAL TRIAS, CAVITE**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<i><b>Social Services</b></i>								
NO UTILIZATION								
<i><b>Economic Services</b></i>								
Construction of Barangay Road	Arnaldo Highway, Portion of Pasong Camachile I & II	14,432,311.53	15-May-18	26-Aug-18	100%	14,432,311.53		
	Bagong Kalsada, Pasong Kawayan II	11,203,099.05	16-Apr-18	12-Dec-18	60.7%	6,800,017.30		
<i><b>Environmental Services</b></i>								
Storm Drainage Canal	Brgy. Sampalucan	5,945,180.87	7-Apr-18	25-Jul-18	30%	1,754,868.81		
Acquisition of Agricultural Equipment (20 units grass trimmer and 2 units behind transplanter)		900,000.00	14-Jun-18	25-Jul-18	100%	900,000.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**CONRADO M. CABRERA**  
Budget Officer

**HON. ANTONIO A. FERRER**  
City Mayor