


**20% COMPONENT OF THE IRA UTILIZATION
FOR THE QUARTER ENDING SEPTEMBER 30, 2016**

Province, City or Municipality : **GENERAL TRIAS, CAVITE**


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<u>Social Development</u>								
- Construction of school canteen building at General Trias Memorial Elementary School	Brgy. San Juan I	1,872,061.14	25-Mar-16	1-Sep-16	100%	1,872,061.14		
- Construction of fifty (50) units housing	Brgy. Santiago	7,747,782.56	3-Apr-16	18-Nov-16	66%	5,113,073.15		
<u>Economic Development</u>								
- Additional work order for construction of bridge connecting to Brgy. Sta. Clara to Brgy. Pinagtupunan	Brgy. Sta. Clara and Pinagtupunan	14,079,982.04	1-Sep-15	6-Jul-16	96%	13,478,529.64		
<u>Environmental Management</u>								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


CONRADO M. CABRERA
 Budget Officer


HON. ANTONIO A. FERRER
 City Mayor

**CITY OF GENERAL TRIAS
LOCAL ECONOMIC &
INVESTMENT PROMOTION OFFICE**

RECEIVED BY: 
 DATE: OCT 19 2016

POSTED

ON: OCT 19 2016
 BY: 