


**20% COMPONENT OF THE IRA UTILIZATION
FOR THE QUARTER DECEMBER 31, 2017**

Province, City or Municipality : **GENERAL TRIAS, CAVITE**


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<u>Social Development</u> - Construction of eighty six (86) units housing	Brgy. Santiago	11,991,144.82	25-Aug-17	12-Mar-18	70%	8,393,801.37		
<u>Economic Development</u> - Construction of Lumunsad By-Pass Road	Brgy. Manggahan	9,924,922.09	19-Jun-17	26-Oct-17	75%	8,932,429.88		
<u>Environmental Management</u> - Purchase of multi-purpose dryer machine - Purchase of additional bioreactor	Brgy. Sampalucan	1,495,000.00	22-Sep-17	20-Nov-17	100%	1,495,000.00		
	General Trias, Cavite	2,329,275.00	18-Aug-17	19-Sep-17	100%	2,800,000.00		470,725.00-subsidy from National Fund

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


CONRADO M. CABRERA
 Budget Officer


HON. ANTONIO A. FERRER
 City Mayor

**CITY OF GENERAL TRIAS
 LOCAL ECONOMIC &
 INVESTMENT PROMOTION OFFICE**

RECEIVED BY: 
 DATE: 12 JAN. 2018

POSTED
 ON: 12 JAN. 2018
 BY: 